

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20220590  
Address: 520 NW CHIPMAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	John Jackson	Partial	Friday, September 09, 2022

Informational:

1	Misc	09/07/22 Wednesday JMJ ( Complete Construction ) Contractor connected to the existing 4" sanitary sewer main approximately 60' with 1 clean-out. Contractor also ran tracer wire for locate of sanitary sewer line. 09/08/22 Thursday JMJ (Complete Construction ) Contractor continued installation of 4" sanitary main towards grease trap approximately 30'. 09/09/22 Friday JMJ ( Complete Construction ) Sanitary pipelines and clean outs were installed up to Grease Pit.
---	------	--

**Comments:**