## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063

(816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRCOM20210263

Address: 1801 NW OBRIEN RD, LEES SUMMIT, MO 64081520 NW HOPE LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

**Above Ceiling Inspection** Michael Harkins Failed Friday, September 09,

2022

Corrective Action Required:

1 Misc BUILDING A HARD LIDS:

5001-PROVIDE ACCESS PANEL FOR J BOXES 5007-SECURE MC, COMPLETE ELECTRICAL

4001-OK

4007-COMPLETE MECHANICAL, PROVIDE ACCESS PANELS FOR J BOXES AND

DAMPERS, COMPLETE SPRINKLER DROPS, SECURE MC

3001-Ok

3007- PROVIDE ACCESS PANELS FOR J BOXES AND DAMPERS, COMPLETE

SPRINKLER DROPS, SECURE MC

2001-PROVIDE ACCESS PANELS FOR J BOXES AND DAMPERS, SECURE MC

2007-PROVIDE ACCESS PANELS FOR J BOXES AND DAMPERS

Corrective Action Required:

2 SECOND FLOOR AREA "A"

Room 2004 pass

Corridor 2007 soffits penetrations missing fire box missing above fire door

Room 2006 pass

Room 2008 complete ducts & fire caulk Room 2010 fire caulk seal penetrations

Room 2005 fire caulk upward penetrations, complete condensation line

Corrective Action Required:

3 THIRD FLOOR AREA "A"

3004 pass 3005 pass 3006 pass

3008 complete duct work 3010 fire tape ceiling line

Corridor 3007 soffits penetrations missing fire box above fire door

Corrective Action Required:

FOURTH FLOOR AREA "A"

4004 pass

4005 seal upward penetration line set behind door 4008 complete duct work, fire tape sprinkler line patch

4010 seal penetrations above drop ceiling

4006 complete duct work

Corrective Action Required:

5 FIFTH FLOOR AREA "A"

5004 seal upward penetrations, provide cover open box

5006 complete duct work

5008 ok

5010 seal upward penetrations

Corridor 5007 soffit at fire door ok to cover

5013 ok

## **Comments:**