

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210263

Address: 1801 NW OBRIEN RD, LEES SUMMIT, MO 64081520 NW HOPE LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|-----------------------------------|------------|----------|----------------------------|
| Pavement-Curb Construction | Eric Sharp | Partial | Friday, September 09, 2022 |

Informational:

| | | |
|---|------|--|
| 1 | Misc | Freeman Concrete formed and poured 65 cubic yards of 4K KCM MB mix for the east and west parking lots. RP 8-4-21 |
|---|------|--|

Corrective Action Required:

| | | |
|---|------|--|
| 2 | Misc | Forms were placed and aggregate was present and compacted. Still needs to drill and set epoxy dowel bars. RP 8-19-21 |
|---|------|--|

Informational:

| | | |
|---|------|--|
| 3 | Misc | Curbs were drilled and epoxy bars were placed. They used 4K KCM MB mix. RP 8-20-21 |
|---|------|--|

Informational:

| | | |
|---|------|--|
| 4 | Misc | Parking lot curbing passed. RP 8-27-21 |
|---|------|--|

Informational:

| | | |
|---|------|--|
| 5 | Misc | Steve from Rodriguez Mechanical formed and poured new curbing at Moore and O'Brien. RP 11-5-21 |
|---|------|--|

Informational:

| | | |
|---|------|---|
| 6 | Misc | Curbs along Hope lane and in front of new apartments was poured using KCM MB. 9/6/22 ES |
|---|------|---|

Comments: