

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20222629
Address: 510 SW 3RD ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Ryan Heckman	Partial	Monday, September 12, 2022

Informational:

1	Misc	8-10-22 RH. Pre construction meeting on site today. Project plans to start next week once concrete contractor can be scheduled.
		8-26-22 RH. Project has started by cutting out Parking lot to subgrade.
		8-31-22 RH. No work for development today.
		9-7-22. Contractor has poured building pad. No work on site for development since 8-31-22.
		9-12-22 RH. Contractor continues to build building addition. No work for development since 9-7-22.

Comments: