

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20222496

Address: 2501 NE COLBERN RD, LEES SUMMIT, MO 640862601 NE COLBERN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                | Inspector: | Outcome: | Date:                      |
|--|------------|----------|----------------------------|
| <b>Storm Sewer Construction Inspection</b> | Adam Nacke | Partial  | Monday, September 12, 2022 |

Informational:

1 Misc

8-31-22 AN Redford is installing HDPE storm pipe  
Pipe from 6-4 to 6-3 6-3box install  
6-3 to 6-2  
9-3 to 9-2 to 9-1  
9-6-22 AN pipe 6-4 to 7-1  
Pipe 6-4 to 6-5  
Pipe 6-5 to 6-6

9-7-22 AN. Redford is continuing to work on the Storm between 2-3 , 2-2 , 4-1  
. There is a lot of rock that needs to be broken up to get the pipe in  
9-8-22 AN crew is continuing to work on the storm pipes going on to box 2-2  
9-9-22 AN. Still working on pipe from 2-2 to 4-1 breaking up rock  
9-12-22 AN crew still breaking up rock for the storm lines going into the basin

**Comments:**