

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20214758

Address: 1270 SE BROADWAY CIR, LEES SUMMIT, MO 640811300 SE RANSON RD, LEES SUMMIT, MO
640811001 SE BAILEY RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
ESC - (Vegetation/Ground Cover)	Tom Taylor	Partial	Tuesday, September 13, 2022

Informational:

1 Misc

On Monday 9-12-2022. Contractor finish grading for placement of sodding throughout project. Sod delivered to Hamblen to Broadway.

On Tuesday 9-13-2022. Contractor ran out of sodding and did not place sodding at the animal hospital. Contractor grading for sod at the middle school and began hydro seeding.

Comments: