CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20220859Address:537 SE CARTER RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Thursday, September 15, 2022
Corrective Action Required:			
1 Misc	 -seal all top plate pener -fireblock plumbing cha -fireblock dryer duct ga -top plate corner lap co -min 24" lap between d front bedroom -secure NM master closs -fireblock fireplace -land NM to box at grea -install sliding glass doc -land NM to box at kitch -secure all NM per code -LIB strap cut for HVAC a -address top plate corne -solid block all sheathin -support ridge both enc -address rafters landing -provide H2.5 truss hold -provide (2) nails each s 	ise garage rage wall nnection per code at p bl top plate breaks - s et wall per code t room wall or nen wall at kitchen at kitchen er lap connection at fr og breaks ls at covered porch g on blocks above top front covered porch p four covered porch p down clip at front be stud/top and bottom p	garage see master closet/garage wall, ront entry wall plate at covered porch per plans ed plate LIB metal straps per plans
	-seal HVAC plate penetration- see laundry, kitchen, master water closet		

-all truss lateral bracing per plans

-provide joist hangers at header above furnace

-tighten panel bonding screw at service panel

-land NM to box at basement stairs, covered patio

Comments: