

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816) 969-1200 FAX (816) 969-1201

STOP WORK ORDER

**ANY UNAUTHORIZED PERSON REMOVING THIS NOTICE WILL BE
PROSECUTED**

Permit #: PRCOM20204934
Address: 1440 NE DOUGLAS ST, LEES SUMMIT, MO 64086

Any person who shall continue work after having been served with a stop work order, except such work as that person is directed to perform to remove a violation or unsafe condition, shall be subject to penalties as prescribed by law.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	John Jackson	Failed - Stop Work	Friday, September 16, 2022

Informational		
1	Misc	04/05/22 Tuesday Inspection at site will be cover the connection to the sanitary main, proof rolls of parking lot, asphalt, signs, stripping & vegetation. I will check on project for updates for scheduling of inspection.
Informational		
2	Misc	5-12-22 AN no work being done
Informational		
3	Misc	5-16-22 AN no work being done.. there is crew working on a retaining wall
Informational		
4	Misc	5-17-22 AN just working on retaining wall 5-18-22 AN crew still working on retaining wall / crew was pumping water
Informational		
5	Misc	09/16/22 Friday JMJ Contractor failed to contact inspector for pours for sidewalks, curbs and, dumpster area. No proof roll was performed at site.

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816) 969-1200 FAX (816) 969-1201

Comments: