

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20222496

Address: 2501 NE COLBERN RD, LEES SUMMIT, MO 640862601 NE COLBERN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Adam Nacke	Partial	Friday, September 16, 2022

Informational:

1 Misc

8-31-22 AN Redford is installing HDPE storm pipe
Pipe from 6-4 to 6-3 6-3box install
6-3 to 6-2
9-3 to 9-2 to 9-1
9-6-22 AN pipe 6-4 to 7-1
Pipe 6-4 to 6-5
Pipe 6-5 to 6-6

9-7-22 AN. Redford is continuing to work on the Storm between 2-3 , 2-2 , 4-1 . There is a lot of rock that needs to be broken up to get the pipe in
9-8-22 AN crew is continuing to work on the storm pipes going on to box 2-2
9-9-22 AN. Still working on pipe from 2-2 to 4-1 breaking up rock
9-12-22 AN crew still breaking up rock for the storm lines going into the basin
9-14-22 AN crew is working on the storm line between 2-4 and 3-1
9-14-22 box 2-2 , 2-3 , 2-4 , 4-3 ,4-4 are installed
9-14-22 AN also working on line between 2-4 and 2-5
9/15/22 SR hitting a lot of rock , working on the back side of the property.

Comments: