

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20220956  
Address: 520 NE TOWN CENTRE DR, Unit:A, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Adam Nacke	Partial	Friday, September 16, 2022

Informational:

1	Misc	8-29 to 9-6 AN. Site rite has been install the private fire line and have the south , west and north line in . Two more fire hydrant still have to be installed. Backflow vault still needs to be installed  Backflow vault still needs to be installed 9/16/22 SR Backfow has been partially installed and will be looking for a hydrostatic test sometime next week.
---	------	--

**Comments:**