## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #:PRCOM20210263Address:1801 NW OBRIEN RD, LEES SUMMIT, MO 64081520 NW HOPE LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
Paveme	nt-Stabilized Subgrade	Eric Sharp	Passed	Friday, September 16, 2022
Informational:				
1		Geo-grid was installed with rock on top. No proof roll was done., contractor says it is temporary and most will be replaced.		
Informational:				
2	1	Geo grid was laid in parking/drive area going into underground parking garage. Plan to lay base aggregate tomorrow in hopes of proof rolling and asphalting Friday. 9/14/22 ES		
		Kaw Valley was laying aggregate in and compacted with drum roller. Afternoon proof roll performed with SR present. 9/15/22 ES		

**Comments:**