

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20210263

Address: 1801 NW OBRIEN RD, LEES SUMMIT, MO 64081520 NW HOPE LN, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                    | Inspector: | Outcome: | Date:                      |
|--------------------------------|------------|----------|----------------------------|
| <b>Pavement-Aggregate Base</b> | Eric Sharp | Passed   | Friday, September 16, 2022 |

|                |      |                                                                                          |
|----------------|------|------------------------------------------------------------------------------------------|
| Informational: |      |                                                                                          |
| 1              | Misc | Kaw Valley rolled out Tenax 302 geo grid and covered it with 6 inches of AB3. RP 7-15-21 |

|                |      |                                                                                          |
|----------------|------|------------------------------------------------------------------------------------------|
| Informational: |      |                                                                                          |
| 2              | Misc | Kaw Valley rolled out Tenax 302 geo grid and covered it with 6 inches of AB3. RP 7-15-21 |

|                |      |                                                                                                                         |
|----------------|------|-------------------------------------------------------------------------------------------------------------------------|
| Informational: |      |                                                                                                                         |
| 3              | Misc | Geo grid was laid today, with intention of laying base aggregate on top tomorrow in preps for paving Friday. 9/14/22 ES |
|                |      | Kaw Valley completed laying rock base and performed a proof roll with SR present. 9/15/22 ES                            |

**Comments:**