

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20214153

Address: 2150 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081  
2100 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Grading/Excavation/Fill Inspection</b>	Eric Sharp	Partial	Friday, September 16, 2022

Informational:

1 Misc

ESS backfilling curbs and final grading on parking lot area. 7/15/22 ES

Performed proof roll with ESS and CFS 20.24 ton load. 7/16/22 ES

ESS grading along south parking lot of apartments. 7/18/22 ES

Seal-O-Matic doing sub base stabilization and ESS continues working on grade on south parking lot of apartments. 7/19/22 ES

Seal-O-Matic finished tilling in cement treatment for sub base, ESS working on grading. 7/20/22 ES

ESS grading parking lot area in prep for proof roll. 7/21/22 ES

ESS grading aggregate on south parking lot. 7/26/22 ES

South lot graded and prepared for curb proof roll. 7/29/22 ES

Performed proof roll with 20.10 ton load. Passed. 8/1/22 ES

ESS backfilling along sidewalks on Lowenstein Dr. 9/16/22 ES

**Comments:**