

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20220570  
Address: 1120 NW MAIN ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	John Jackson	Partial	Tuesday, September 20, 2022

Informational:

1	Misc	09/07/22 Wednesday JMJ ( Central Plumbing ) Contractor continued installed private storm line. Pipe for Line "C" was laid 09/06/22 but no structure were on site to install on private side. Contractor was installing of storm line "D". 09/08/22 Thursday JMJ ( Central Plumbing ) Contractor continued to install storm line "D" and began to make taps for roof drains as-per plans. Contractor off loaded the storm structure for the private lines. 09/12/22 Monday JMJ ( Central Plumbing ) Contractor continued the construction of private storm line and the tapping of the 12" roof drains. Inverts and collars were poured on storm line "D" . 09/20/22 Tuesday JMJ ( Central Plumbing ) Contractor installed bottom structure of G1 & G2 and approximately 165' of 30" storm pipe and 135' of 18" storm pipe.
---	------	---

**Comments:**