

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20221422

Address: 3503 SW MARKET ST, LEES SUMMIT, MO 640823505 SW MARKET ST, LEES SUMMIT, MO 640823507  
SW MARKET ST, LEES SUMMIT, MO 640823509 SW MARKET ST, LEES SUMMIT, MO  
640823501 SW MARKET ST, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Aggregate Base</b>	Ryan Heckman	Partial	Tuesday, September 20, 2022

Informational:

1 Misc

9-16-22 RH. Aggregate started to be delivered on site for future pavement. Proof roll is scheduled for Monday at 2pm.

9-19-22 RH. Soil subgrade was proof rolled with a dump truck holding 25 tons of aggregate. Proof roll for soil subgrade die not rut or pump. Aggregate and geo grid will start being placed tomorrow.

9-20-22 RH. Geogrid was placed on the soil sub grade. Geogrid meets spec and was placed correctly before aggregate was placed.

**Comments:**