

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20212957  
Address: 1532 SW GEORGETOWN DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Occupancy Inspection - Codes Residential</b>	Patrick Schonfeldt	Failed	Friday, September 23, 2022

Corrective Action Required:

1	Misc	-resolve outstanding inspection fees -final driveway and sidewalk inspections required -provide guardrail front porch -splash blocks -Sump pump min 36" discharge -open NM kitchen counter -install vanity light 2nd floor bath -(2) 1/2" through bolts each post/beam connection at deck -seal all penetrations in siding, seal across top of AC disconnect and meter can -correct grade at front of yard, negative slope towards lawn irrigation control -provide gravel base at water meter pit
---	------	--

**Comments:**