

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20221673  
Address: 2609 SW HOOK FARM LN, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Khanh Nguyen	Failed	Friday, September 23, 2022

Corrective Action Required:

- |   |      |  |
|---|------|--|
| 1 | Misc | <ul style="list-style-type: none"><li>-Fb laundry exterior wall plate penetrations</li><li>-Secure SE cable within 12" of connection to meter enclosure</li><li>-Protect kitchen range cable at laundry rm bottom wall plate; at kitchen bottom wall plate;</li><li>-Install hangers for ceiling beam connections above master bedroom</li><li>-Protect water lines at bottom wall plates with BOCA plates at: refrigerator, inside master closet</li><li>-At foyer walls, secure wirings along studs min 1.25" from stud surface</li><li>-Protect 3" DVW at bedroom 4</li><li>-In basement Rec room, provide wall receptacle spacing per code (no more than 12 ft between receptacles)</li><li>-Provide vertical fire blockings for basement exterior wall at max ten ft interval</li><li>-Fb gap at top of double stud wall between basement Rec room and bathroom</li><li>-Support 2" DVW every 4 ft in mechanical room</li><li>-Interior brace wall will be braced per GB method. Call for inspection after all-rough inspection is approved</li></ul> |
|---|------|--|

\*\*OK TO INSULATE

**Comments:**