

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20221788  
Address: 4709 NE JAMESTOWN DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Khanh Nguyen	Failed	Tuesday, September 27, 2022

Corrective Action Required:

1	Misc	<b>**RESTORE EROSION CONTROL ALONG THE STREET</b>  -Install windows and doors -Install plywood at attic wall above kitchen/master bathroom wall -Frame load bearing wall at stair or have engineer address the correct beam size -Insulate first, the solid block cantilevered joists below fireplace -Over notched joist above middle basement bedroom -Seal all penetrations of wall&ceiling return air space  <b>**Grounding connection at mid-stair wall must be accessible at final inspection</b>
---	------	--

**Comments:**