CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20215290 Address: 2200 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
ESC - (Vegetation/Ground Cover)	Eric Sharp	Partial	Tuesday, September 27, 2022
Informational:			
1 Misc	Codi was going to speak with Dave about what vegetation they would be putting behind sidewalk and going down along sides of retention basins. 8/1/22 ES Crew was out laying out straw mat along Lowenstein Dr. 8/15/22 ES Next to Nature onsite seeding and laying straw mat down along Lowenstein Dr. 8/17/22 ES		
	Next to Nature Finished putting straw mat down Lowenstein Dr. 8/18/22 ES		
	Areas where Next to Nature put seed and straw is beginning to vegetate and grow grass. 8/22/22 ES		
	Large portions of areas along western Black Twig Cir and Lowenstein Dr have established vegetation. Left straw wattles in place, but removed gutter buddies from Lowenstein Dr. Left gutter buddies with cinder blocks behind them along Black Twig Cir. 9/9/22 ES		
	Majority of area is vegetated, leaving straw wattles in place currently, but removed gutter buddies along Lowenstein Dr. 9/16/22 ES		

Vegetation is established around western Black Twig Cir and down Lowenstein Dr. Wattles remain in place currently. 9/26/22 ES

Comments: