

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220956
Address: 520 NE TOWN CENTRE DR, Unit:A, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Adam Nacke	Partial	Friday, September 16, 2022

Informational:

1 Misc

8-29 to 9-6 AN. Site rite has been install the private fire line and have the south , west and north line in . Two more fire hydrant still have to be installed. Backflow vault still needs to be installed

Backflow vault still needs to be installed

9/16/22 SR Backfow has been partially installed and will be looking for a hydrostatic test sometime next week.

Comments: