

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20214187  
Address: 3014 NW THOREAU PL, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                | Inspector: | Outcome: | Date:                       |
|----------------------------|------------|----------|-----------------------------|
| <b>Driveway Inspection</b> | Eric Sharp | Partial  | Tuesday, September 27, 2022 |

Informational:

1 Misc

Driveway was framed up with aggregate in and compacted. Approximately 60lf of curbing needs to be replaced in front of this address. Spoke with concrete crew onsite and informed them of this. They will be ripping curb out and will pour it on 9/12 @ 8am. 9/9/22 ES

Curbing was replaced across front of property and they were pouring concrete later in the day. 9/12/22 ES

Curb and approach both meet LS spec. 9/27/22 ES

**Comments:**