

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20214187
Address: 3014 NW THOREAU PL, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Ronald Paynter	Passed	Tuesday, September 27, 2022

Informational:

1 Misc

Driveway was framed up with aggregate in and compacted. Approximately 60lf of curbing needs to be replaced in front of this address. Spoke with concrete crew onsite and informed them of this. They will be ripping curb out and will pour it on 9/12 @ 8am. 9/9/22 ES

Curbing was replaced across front of property and they were pouring concrete later in the day. 9/12/22 ES

Curb and approach both meet LS spec. 9/27/22 ES

Comments: