

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20215387

Address: 914 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081932 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|-------------------|------------|----------|-----------------------------|
| Site Visit | Eric Sharp | Partial | Tuesday, September 27, 2022 |

Informational:

1 Misc

Temperature was too cold to start the compressor for air and vacuum testing. Jeremiah had the wrong diameter for the mandrel testing. He had the right size delivered on site. RP 2-23-22

Corrective Action Required:

2 Misc

Did air test from manhole C-1 to C-2, but couldn't air test C-1 to A-5 because clean outs weren't sealed. RP 2-24-22

Informational:

3 Misc

No work being done today that needs inspection. RP 2-25-22

Informational:

4 Misc

No work being done on site today. RP 2-28-22

Informational:

5 Misc

ESS is on site grading dirt. RP 3-3-22

Informational:

6 Misc

No work being done on site today. RP 3-10-22

Informational:

7 Misc

ESS is grading the site today. RP 3-14-22

Informational:

8 Misc

Too wet to work today with last nights rain, plus more rain coming to the area. No erosion issues to report. RP 3-22-22

Informational:

9 Misc
Informational:
10 Misc

No utility work or grading being done today. RP 4-6-22

No work being done today with rain. 5/25/22 ES

Construction continues on townhomes. 9/27/22 ES

Comments: