

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20220956  
Address: 520 NE TOWN CENTRE DR, Unit:A, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Adam Nacke	Passed	Wednesday, September 28, 2022

Informational:

1 Misc

8-29 to 9-6 AN. Site rite has been install the private fire line and have the south , west and north line in . Two more fire hydrant still have to be installed. Backflow vault still needs to be installed

Backflow vault still needs to be installed

9/16/22 SR Backfow has been partially installed and will be looking for a hydrostatic test sometime next week.

9-28-22 AN site rite has all of their fire line installed , trust blocks , and hydro test complete

**Comments:**