

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20215028

Address: 2603 NE MCBAINE DR, LEES SUMMIT, MO 640642605 NE MCBAINE DR, LEES SUMMIT, MO
640642607 NE MCBAINE DR, LEES SUMMIT, MO 640642609 NE MCBAINE DR, LEES
SUMMIT, MO 640642611 NE MCBAINE DR, LEES SUMMIT, MO 640642613 NE MCBAINE
DR, LEES SUMMIT, MO 640642615 NE MCBAINE DR, LEES SUMMIT, MO 640642617 NE
MCBAINE DR, LEES SUMMIT, MO 640642601 NE MCBAINE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Adam Nacke	Passed	Wednesday, September 28, 2022

Informational:

1	Misc	7-26-22 AN KAT has began uncovering a existing storm box and are also going to begin start installing storm pipe 7-27-22 AN. KAT was continuing to install storm pipe 7-28-22 AN Kat was going to work but it has Ben raining all morning 7-29-22 AN KAT is trying to locate the fire line so they can install the storm pipe. 8-1-22 AN crew is continuing to install storm pipe 8-2-22 AN crew still working on the storm 2 pics attached 9-28-22 AN all of the storm is completed
---	------	--

Comments: