

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20222688
Address: 257 SE COYLE DR, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Wednesday, September 28, 2022

Corrective Action Required:

- | | | |
|---|------|--|
| 1 | Misc | <ul style="list-style-type: none">-PROVIDE BOCCA PROTECTION PLATE AT DWV BATH BOTTOM PLATE-SECURE VERTICAL DWV AT MID POINT-FIREBLOCK VERTICAL TO HORIZONTAL AT FURRED DOWN SOFFIT ENDS-COMPLETE FUR DOWNS AT BEDROOM
-PROVIDE GAS PRESSURE TEST FOR ADDED GAS LINE FOR VENT FREE FIREPLACE, WITH ADDED WARD FLEX GAS LINE PROVIDE GAS LINE BONDING IF GAS LINE NOT BONDED ALREADY
-PROVIDE ENGINEER REPORT FOR FRAMING ALTERATIONS AT STAIR WALL LBW BEING REMOVED FOR OPEN LAYOUT DISCUSSED ON SITE |
|---|------|--|

Comments: