

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20214153

Address: 2150 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081
2100 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Eric Sharp	Partial	Wednesday, September 28, 2022

Informational:

1 Misc

ESS ripping out high back curb in front of buildings 1-3. 9/6/22 ES

ESS finished ripping out curb and recompact subgrade in preparation for curbs. 9/7/22 ES

JD Bishop Concrete poured lazy back curbs using KCMMB 4k mix in all areas in front of bldg 1-3. 9/8/22 ES

Epic concrete onsite ripping out and replacing curbs for interior courtyard of apartments. 9/28/22 ES

Comments: