

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20215066

Address: 2102 SW HOLDBROOKS DR, LEES SUMMIT, MO 640822104 SW HOLDBROOKS DR, LEES SUMMIT,
MO 640822106 SW HOLDBROOKS DR, LEES SUMMIT, MO 640822108 SW HOLDBROOKS
DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Ryan Heckman	Partial	Thursday, September 29, 2022

Informational:

1 Misc

8-30-22 RH. Sidewalk was formed up and aggregate was placed and compacted.

9-6-22 RH. Sidewalk already has cracks on 3 panels. There was no expansion joints between any of the sidewalk and approaches.

9-29-22 RH. Sidewalk was removed and reformed. Aggregate was placed and compacted.

Comments: