

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220892

Address: 1052 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811054 NW BLACK TWIG CIR, LEES SUMMIT,
MO 640811056 NW BLACK TWIG CIR, LEES SUMMIT, MO 640811050 NW BLACK TWIG
CIR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	Michael Harkins	Failed	Thursday, September 29, 2022

Corrective Action Required:

1	Miscellaneous Correction	- Footing west wall bulkhead 11' from corner on rear wall -- - east, south & rear, 1 garage on north ok to pour, ufer located SW corner - - 9/29/22 OK TO POUR FRONT FOOTING UP TP GARAGE OF UNIT 1056 AT THIS POINT FOOTING REBAR IS NOT CONTINUOUS PROVIDE ENGINEERS LETTER OF FIX TO PROVIDE CONTINUOUS FOOTING -
---	-----------------------------	---

Comments: