

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20210263

Address: 1801 NW OBRIEN RD, LEES SUMMIT, MO 64081520 NW HOPE LN, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Curb Construction</b>	Eric Sharp	Partial	Thursday, September 29, 2022

Informational:

1 Misc

Curbs had been removed along Hope Ln. 9/1/22

Curbs installed along Hope Ln and in front of Apartments. I was not present for curb install, only after curbs were installed was I made aware. 9/7/22 ES

Only small sections of curbs left or cut out for utility access remain. 9/16/22 ES

Met with Dakota from True plane concrete about ADA ramp/curbs at NW corner of Moore and Hope Ln. They need to rip out a small section of curbing to get ADA compliant for ramp that will cross Moore. 9/28/22 ES

True Plane concrete poured curbs at NW Corner of Moore and Hope lane. Sidewalk was still framed up to pour. 9/29/22am ES

**Comments:**