

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20204934
Address: 1440 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Tom Taylor	Partial	Friday, September 30, 2022

Informational:
1 Misc

On Friday Concrete contractor resumed installation of the concrete pavement for the parking lot. Contractor poured south center area of the lot completing everything for the lot except back drive through area. Contractor sawed concrete poured day before.

Comments: