

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20222556
Address: 1921 SW MERRYMAN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Friday, September 30, 2022

Corrective Action Required:

1	Misc	-garage wall between sgl and dbl garage doors, plate heights change without lap connection -nail H2.5 truss clips garage -at garage wall per plans should be (2) 1 3/4" x 9 1/4" lvl header for cont lbw -fireblock HVAC bottom plate penetration laundry -provide stud shoes at ext kitchen wall bored for DWV -seal top plate penetration at front bath -LIB bracing strap bath #2 wall per plans -(2) 2x4 trimmer studs at bed #3 headers per plans -anchor all SCH 40 steel columns at basement
---	------	-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Comments: