

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20201955

Address: 3151 NW VIEW HIGH PKWY, LEES SUMMIT, MO 640813100 NW VIEW HIGH PKWY, LEES SUMMIT,
MO 640811401 NW RIVER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	John Jackson	Partial	Monday, October 03, 2022

Informational:

1	Misc	9-26-22 AN. Began to install private water main 9-27-22 AN. Continuing to install water main 9-28-22 AN. Continuing to install water main 9-29-22 AN. Still laying water main. (informed contractor that they are not using the correct fire hydrants and they will correct.. need yellow and silver bonnet 9-30-22 AN. Water main still being installed. It is A line but not sure of station to station because contractor had revised plans that were not submitted to the city. 10-3-22 AN. Still working on main - also waiting on the new plans to confirm locations.
---	------	---

Comments: