

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20213548  
Address: 2100 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Robb Popp	Partial	Monday, October 03, 2022

Corrective Action Required:

1	THIRD FLOOR	AREA A -RC AT UNITS AND CORRIDORS -1ST LAYER AT UNITS
---	-------------	---

Corrective Action Required:

2	SECOND FLOOR	AREA A -RC AT UNITS AND CORRIDORS -1ST LAYER ALL EXCEPT AS NOTED: **229 MISSING SCREWS 229,228,230-CORRECT ROCK TO PASS THROUGH
---	--------------	---

Corrective Action Required:

3	FIRST FLOOR	AREA A -RC AT UNITS AND CORRIDOR EXCEPT AS NOTED: -FIREBLOCK CEILING LINE AT 103A, ADD SUPPORT AT CORRIDOR OUTSIDE OF 134, 129-NOT READY  AREA B -CLUBHOUSE TRUSSES OK FOR PRE ROCK
---	-------------	--

**Comments:**