

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20221459
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Eric Sharp	Partial	Monday, October 03, 2022

Informational:
1 Misc

Adam's crew began construction of Storm line 800. Installed RCP outlet at lake and had ran 12 sticks of 36" RCP pipe. 9/26/22 ES

Adam's crew continued working on line 800. had installed 5 sticks of RCP before lunch. 9/27/22 am ES

Adam's crew continued working on line 800. Had installed 9 sticks at last count. 9/27/22 ES

Adam's crew continued working on line 800. Working towards box 801, short 3-4 sticks of RCP to complete line to box. 9/28/22 am ES

Adam's crew continued on line 800. Set box 801 and 802. Laid 36" HDPE pipe between 801 and 802 with rock beneath and covering pipe. Were working on finishing backfilling between 801 and 802 in afternoon. 9/29/22 ES

Adam's crew working on line 800, were working on setting box 803. 9/30/22am ES

Adam's crew poured collars around pipe on 801 and were working on stacking it box 802 out. 9/30/22 ES

Adam's crew set box 803 and ran stick of pipe into it. 10/3/22am ES

Comments: