

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20220570  
Address: 1120 NW MAIN ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Tom Taylor	Partial	Friday, September 30, 2022

Informational:

1 Misc

09/07/22 Wednesday JMJ ( Central Plumbing )

Contractor continued installed private storm line. Pipe for Line "C" was laid 09/06/22 but no structure were on site to install on private side. Contractor was installing of storm line "D".

09/08/22 Thursday JMJ ( Central Plumbing )

Contractor continued to install storm line "D" and began to make taps for roof drains as-per plans.

Contractor off loaded the storm structure for the private lines.

09/12/22 Monday JMJ ( Central Plumbing )

Contractor continued the construction of private storm line and the tapping of the 12" roof drains.

Inverts and collars were poured on storm line "D" .

09/20/22 Tuesday JMJ ( Central Plumbing )

Contractor installed bottom structure of G1 & G2 and approximately 165' of 30" storm pipe and 135' of 18" storm pipe.

09/21/22 Wednesday JMJ ( Central Plumbing )

Contractor installed approximately 280' of 18" corrugated HDPE storm pipe on line "G".

The bottom half of storm structure ST-G3 was installed. Contractor poured inverts and collars on the storm line.

Informational:

2	Misc	On Wednesday, 9-28-2022 Central Plumbing resumed storm sewer installation. Contractor finished line from structures ST-1, G-3 thru G-5 installing 144 LF of 30" and 282 LF of 18" HDPE pipe. And back filled.
---	------	---

**Comments:**