

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20222409  
Address: 2126 NW ASHURST DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mitchell Schwarz	Failed	Tuesday, October 04, 2022

Corrective Action Required:

1 Misc

- strap top plate lapped less than 24" at owners entry and hvac chase
- cspf at rear slider per plans
- install lib in bath 2 to plans and code
- solid block sheathing breaks in bed 2
- missing joist hangers above bed 2
- address truss bearing and missing hold downs at garage E wall/foyer wall
- properly support gas line near column A in basement
- address over notched floor joisted for 3" dwv in basement near column A
- address over notched floor joist for dwv below bath 2
- provide pressure at gas gauge

**Comments:**