

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20220570  
Address: 1120 NW MAIN ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	John Jackson	Partial	Tuesday, October 04, 2022

Informational:

1 Misc

09/07/22 Wednesday JMJ ( Central Plumbing )  
Contractor continued installed private storm line. Pipe for Line "C" was laid 09/06/22 but no structure were on site to install on private side. Contractor was installing of storm line "D".

09/08/22 Thursday JMJ ( Central Plumbing )  
Contractor continued to install storm line "D" and began to make taps for roof drains as-per plans.  
Contractor off loaded the storm structure for the private lines.

09/12/22 Monday JMJ ( Central Plumbing )  
Contractor continued the construction of private storm line and the tapping of the 12" roof drains.  
Inverts and collars were poured on storm line "D" .

09/20/22 Tuesday JMJ ( Central Plumbing )  
Contractor installed bottom structure of G1 & G2 and approximately 165' of 30" storm pipe and 135' of 18" storm pipe.

09/21/22 Wednesday JMJ ( Central Plumbing )  
Contractor installed approximately 280' of 18" corrugated HDPE storm pipe on line "G".  
The bottom half of storm structure ST-G3 was installed. Contractor poured inverts and collars on the storm line.

Informational:

2	Misc	<p>On Wednesday, 9-28-2022 Central Plumbing resumed storm sewer installation. Contractor finished line from structures ST-1, G-3 thru G-5 installing 144 LF of 30" and 282 LF of 18" HDPE pipe. And back filled.</p> <p>10/04/22 Tuesday JMJ ( Central Plumbing )</p> <p>Contractor install storm line G &amp; H as per project plans. Inspection for the week of the 9/26 to 9/30 done by fellow inspector because I was out on vacation.</p>
---	------	--

**Comments:**