

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20216411
Address: 710 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Eric Sharp	Partial	Tuesday, October 04, 2022

Informational:
1 Misc

All American construction onsite working on final curb sections at driveway approach off Blue Pkwy. Met with their foreman and Glynn to discuss the curb heights and the approach layout. 9/28/22 ES

All American working on getting grade and aggregate in for drive approach coming off of Blue Pkwy. 9/30/22am ES

All American working on driveway approach. Also started pouring parking lot area between parking lot and back lot. 10/3/22am ES

Lyle's crew working on driveway approach/apron coming off of Blue Pkwy. Pouring just front portion and will complete 10/5. Attempted multiple times to reach out to Nathan Juliana with MODOT for any requirements they might want to see with no response. 10/3/22 ES

Spoke with Nathan Juliana this morning, he was going to look at the approach where it came out to Blue Pkwy. 10/4/22 ES

Comments: