## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRRES20215066

Address: 2102 SW HOLDBROOKS DR, LEES SUMMIT, MO 640822104 SW HOLDBROOKS DR, LEES SUMMIT,

MO 640822106 SW HOLDBROOKS DR, LEES SUMMIT, MO 640822108 SW HOLDBROOKS

DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Sidewalk Inspection Ryan Heckman Passed Thursday, October 06,

2022

Informational:

1 Misc 8-30-22 RH. Sidewalk was formed up and aggregate was placed and

compacted.

9-6-22 RH. Sidewalk already has cracks on 3 panels. There was no expansion

joints between any of the sidewalk and approaches.

9-29-22 RH. Sidewalk was removed and reformed. Aggregate was placed and

compacted.

10-6-22 RH. Sidewalk meets LS and ADA specification.

**Comments:**