

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20220902
Address: 520 NE TOWN CENTRE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---|------------|----------|----------------------------|
| Water Line - Construction Inspection | Adam Nacke | Partial | Thursday, October 06, 2022 |

Informational:

| | | |
|---|------|---|
| 1 | Misc | 9-26-22 AN. Water tie in was done last week |
| | | 9-26-22 AN. Crew has finished the water main with a dead end fire hydrant. Waiting on plans to be approved to extend the water main. (Only sewer is getting extended) |
| | | 10-6-22 AN water main is ready for testing . |

Comments: