

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20222242
Address: 530 NE TOWN CENTRE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Adam Nacke	Partial	Thursday, October 06, 2022

Informational:

1	Misc	9-27-22 AN water was shut down at 5am for a tie in for the fire line. Everything went good - let the air out of line and flushed line out of two fire hydrants 9-28-22 AN. Crew has their back flow vault set and working on getting there fire line to the building 10-3-22 AN continuing to work on fire line 10-3-22 AN crew poured the some trust blocks and collars around the back flow vault 10-4-22 AN working on fire line to building 10-5-22 AN water fire line and sewer service will cross with less then 18in clearance . Need to encase 10-6-22 AN. Fire line is now connected to the building. Once the rest of the thrust blocks are done we can test the line
---	------	--

Comments: