

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20215387

Address: 914 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081932 NW BLACK TWIG CIR, LEES SUMMIT, MO
64081900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Eric Sharp	Partial	Thursday, October 06, 2022

Informational:

1 Misc

Seal-O-Matic laying 3" of Type 2 R base asphalt on Black Twig. 7/20/22 ES

Seal-O-Matic laying 2" of Type 2 R base asphalt on Black Twig. 7/21/22 ES

ESS was working on cleaning out interior courtyard of apartments and Black Twig Cir in front of first three townhomes. Seal-O-Matic is to be onsite tomorrow starting next layer of base. 10/4/22 ES

Seal-O-Matic was on site laying Type 2R base asphalt on Black Twig Cir between apartments and townhomes. Mike was CFS was onsite performing compaction testing. 10/5/22 ES

Seal-O-Matic began laying type 2R asphalt base on Black Twig Cir in front of first 3 townhome buildings. Mike from CFS was onsite performing testing. 10/6/22 ES

Comments: