

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20220169
Address: 2006 SW RED BARN LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Friday, October 07, 2022

Corrective Action Required:

1	Misc	-install collar ties to code -provide lib's throughout -seal top plate penetration in bed 2 -midway strap all dwv 2" in diameter or less in stud bays -complete bath vents at S side of home -fire block furr down ends in basement -address over notched studs see N wall -address anchor bolts at basement door (missing and incorrectly placed) anchor bolts -seal gaps into furr down in basement bath -complete RA panning in furr down near bath and hall -add stud at basement furnace area where missing -add vertical to horizontal fireblocking at bed 4 S wall -seal penetrations into return air joist space in bed 4
---	------	--

Comments: