

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20215573
Address: 421 NW KAYLEA CT, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control	Michael Harkins	Failed	Friday, October 07, 2022

Corrective Action Required:

1	DCM2 ESC DEFICIENT INSTALLATION	Corrections started at time of inspection. - currently moving gravel, please clean street when possible.
---	---------------------------------------	---

Corrective Action Required:

2	Misc	Pile of sand dropped in front of/over top of storm box. Need pile removed and ensure no sand sitting in storm box. 7/7/22 ES
---	------	--

Corrective Action Required:

3	Miscellaneous Correction	NO SILT FENCE REAR, NO SOD AT THIS TIME
---	-----------------------------	---

Corrective Action Required:

4	DCM1 ESC REQUIRED NO FURTHER INSP	EROSION CONTROL REQUIRED. NO FURTHER INSPECTIONS WILL BE PERFORMED UNTIL EROSION CONTROL IS INSTALLED AND IN COMPLIANCE. MAINTAIN SILT FENCE UNTIL SOD COMPLETE MAINTAIN GUTTER BUDDY REMOVE SILT BUILDUP FROM CURB INLET CLEAN STREET OF MUD AND DEBRIS
---	---	---

Comments: