

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20221459
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water - Material Verification	Eric Sharp	Partial	Friday, October 07, 2022

Informational:

1 Misc

Materials delivered from Win-Water:

69 sticks of 8" C900

3 sticks of 6" C900

5 Kennedy K81D hydrants with black epoxy coated shoes

6" and 8" Mega lugs, gaskets

8" fusion bonded epoxy tees

Fusion bonded epoxy bends and sleeves

coated blue tee bolts/nuts

polywrap/tape

Also had SDR35 pipe delivered (presumably to use as valve box/riser)

informed Adam and Laif this was not an approved material for valve boxes

and they would need to replace this with C900 pipe and probably correct

their lids with their supplier to get lids that will fit C900 pipes wider OD.

10/7/22 ES

Comments: