

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20224825  
Address: 2601 NE COLBERN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Adam Nacke	Partial	Monday, October 10, 2022

Informational:

1	Misc	10-4-22 AN we now have approved plans. Redford has begun trenching to start laying the low pressure sewer main 10-5-22 AN spoke with Patrick from Redford, need tracer wire on sewer main and services . 10-5-22 AN crew is installing the tracer wire on the main and to the check valve . Pic of check valve attached 10-6-22 AN still laying the the low pressure main and services 10-7-22 AN crew is fusing pipe for install next week 10-10-22 AN crew has all of line 1 installed sta 10, 9,8,7,6,5,4,3,2,1,0 10-10-22 AN working on line 3 sta 23 - 11
---	------	--

Comments: