

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20214631  
Address: 2151 SW M150 HWY, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Ryan Heckman	Passed	Monday, October 10, 2022

Informational:

1 Misc

10-10-22 RH. Detention basin fix started today by changing where the structure in the detention basin is. ESS started digging and moving the structure today.

Detention basin structure was moved and aggregate began being placed around box to stop silt from filling up around structure. All rock was placed around structures and flow line created in detention basin to avoid washout.

**Comments:**