

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220570
Address: 1120 NW MAIN ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---|--------------|----------|--------------------------|
| Sanitary Sewer Construction Inspection | John Jackson | Partial | Monday, October 10, 2022 |

Informational:

| | | |
|---|------|---|
| 1 | Misc | <p>10/06/22 Thursday JMJ (Central Plumbing Construction) Approximately 300' of SDR-26 sanitary pipe on the South running East to West. This line was installed sometime last week. Today there was an onsite meeting about MH1-1 with Water, Kaeden ,Central Plumbing, Development Services (Steve Robbins & John Jackson) about the install of the manhole. The manhole 18% grading was too great and modification are needed. Drawing will be submitted to Lee's Summit Engineerings. Final approval of what is to be constructed will be made when contractor excavate existing MH.</p> <p>10/10/22 Monday JMJ (Central Plumbing Construction) Contractor exposed existing manhole so it can be view by all concern parties tomorrow morning at site.</p> |
|---|------|---|

Comments: