

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20201955

Address: 3151 NW VIEW HIGH PKWY, LEES SUMMIT, MO 640813100 NW VIEW HIGH PKWY, LEES SUMMIT,
MO 640811401 NW RIVER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	John Jackson	Partial	Friday, October 07, 2022

Informational:

1 Misc

10/07/22 Friday JMJ (Pro Design Const/ Miller Excavation Inc.)
Contractor bored approximately 80' of 6" PVC water pipe.
Contractor continues to install water line. A 6"X6" Tee was installed and additional stick of 6" water pipe. Contractor installed approximately 120' of 6" PVC water yesterday that was connected with the stick of pipe that was installed after the 6"X6" Tee. A Hydrant will be installed off that Tee as per project plans.

Comments: